

Three-Week Schedule

Activity	Duration	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	
HVAC UNIT DELIVERED																																										
INSTALL HVAC	1																																									
INSTALL DUCTS	2																																									
INSTALL DIFFUSERS	1																																									
HVAC START/TEST	2																																									
HVAC BALANCING	1																																									
FRAMING	1																																									
DRYWALL	1																																									
DRYWALL FINISHES	4																																									
INSTALL CEILING GRID	1																																									
INSTALL CEILING TILES	1																																									
ROUGH-IN, ABOVE CEILING, INSPECTION	3																																									
CONNECT HVAC	1																																									
INSTALL LIGHTING FIXTURES	2																																									
ELECTRICAL TRIM OUT	2																																									
PAINT DRYWALL	2																																									
INSTALL RUBBER BASE	1																																									
INSTALL CARPET	1																																									