Name:_____

No.	Activity	Predecessor	Duration	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40
1	HVAC CREW																																										
2	HVAC UNIT DELIVERED																																										
3	INSTALL HVAC																																										
4	INSTALL DUCTS																																										
5	INSTALL DIFFUSERS																																										
6	HVAC START/TEST																																										
7	HVAC BALANCING																																										
8	DRYWALL CREW																																										
9	FRAMING																																										
10	DRYWALL																																										
11	DRYWALL FINISHES																																										
12	INSTALL CEILING GRID																																										
13	INSTALL CEILING TILES																																										
14	ELECTRICAL CREW																																										
15	ROUGH-IN, ABOVE CEILING, INSPECTION																																										
16	CONNECT HVAC																																										
17	INSTALL LIGHTING FIXTURES																																										
18	ELECTRICAL TRIM OUT																																										
19	FINISHING CREW																																										
20	PAINT DRYWALL																																										
21	INSTALL RUBBER BASE																																										
22	INSTALL CARPET																																										